The Reopening of East Pass, Bay County, Florida **Technical Advisory Committee No. 2 Virtual Meeting** Thursday, January 13, 2022, 2:00 Central **Dewberry Coastal Engineering**

Agenda



- Introductions
- Project Overview
- Schedule
- Presentation
 - Feasibility and Design Assessment
 - Model Set-up, Calibration and Validation
- Future TAC Meetings
 - Alternative Analysis
- Discussion
- Next TAC #3



Introductions



TECHNICAL ADVISORY COMMITTEE MEETING #1

October 14, 2021, 2:00 P.M. Central

NAME	ORGANIZATION	E-MAIL ADDRESS/PHONE
Commissioner Bill Dozer	Bay County	BDozier@baycountyfl.gov
Luke Powell	Bay County	lpowell@baycountyfl.gov
Ralph Clark	Florida DEP	ralph.clark@dep.state.fl.us
Gregory Garis	Florida DEP	gregory.garis@floridadep.gov
Matthew Knoll	Florida DEP	matthew.knoll@dep.state.fl.us
Tracey Wheeler	USACE	tracey.l.wheeler@usace.army.mil
Elizabeth Godsey	USACE	elizabeth.s.godsey@usace.army.mil
Kristi Yanchis	USFWS	kristi yanchis@fws.gov
Patty Kelly	USFWS	patricia kelly@fws.gov
Katrina Martin	USFWS	catrina martin@fws.gov
Nick Vitale	FWC	nick.vitale@myfwc.com
Stephanie Somerset	Friends of Shell Island	stephanie@stephaniesomerset.com
Thomas Pierro	CPE	tpierro@coastalprotectioneng.com
Lauren Floyd	CPE	lfloyd@coastalprotectioneng.com
Tara Brenner	CPE	tbrenner@coastalprotectioneng.com
Michael Dombrowski	MRD Associates, Inc.	md@mrd-associates.com (850) 654-1555
Katie Hutschenreuter	MRD Associates, Inc.	kh@mrd-associates.com (850) 654-1555
Joe Morrow	MRD Associates, Inc.	jm@mrd-associates.com (850)-654-1555

Please send to notice of attendance or changes to:

kh@mrd-associates.com md@mrd-associates.com

Project Overview



It is the goal is to develop a feasibility study, preliminary design and permitting for re-opening of the historic East Pass in St. Andrew Bay to a natural, non-armored channel.

The project approach is to divide the scope of work into three phases to achieve the goals in an efficient and cost-effective manner:

Phase I - Feasibility and Design Study - Year 1

Phase II.A - Permit Support Documentation, Applications and Processing – Year 2,3,4

Phase II.B - Environmental Assessment/ Environmental Impact Statement (EA/EIS) - Year 2,3,4

The objectives below are the basis for the issuance of a State of Florida permit under Rule 62B-41.005 (11) and (12), Florida Administrative Code (FAC) and it is understood that the County desires to achieve these objectives:

- a) The inlet will be hydraulically stable under normal conditions; and,
- b) The inlet will balance the sediment budget such that beach restoration and nourishment of the adjacent beaches, or other forms of shoreline stabilization, including jetties, are not required.
- c) Restore and enhance water quality within St. Andrew Bay.
- d) Not result in significant adverse impacts to endangered species.
- e) Provide a Public Benefit(s).
- f) Not have an adverse impact on the existing St. Andrew Bay Entrance Channel.
- g) Qualify for the necessary regulatory permits from the Florida Department of Environmental Protection and the U.S. Army Corps of Engineers.

Schedule






rioje	LI LEdu.				Mar		May	Jun	Jul		Sep	Oct	Nov	Dec	Jan	Feb	Mar		May
WBS	Task Name	Start	Finish	Duration	3	Apr 4	5	6	7	Aug 8	9 9	10	11	12	Jan 1	2	3	Apr 4	may 5
> 1	Project Planning and Administration	Wed 14-Apr-21	Mon 11-Apr-22	286		\leftarrow	—											\longrightarrow	
1.1	Notice to Proceed	Wed 14-Apr-21	Wed 14-Apr-21	1		♦ -	1												
1.2	Public Meeting	Thu 20-May-21	Thu 20-May-21	1			•												
> 1.3	Project Coordination	Thu 15-Apr-21	Thu 31-Mar-22	251		•													
> 1.4	Technical Advisory Committee (TAC)	Thu 14-Oct-21	Mon 28-Mar-22	23								\leftarrow					\longrightarrow		
1.4.1	TAC Meeting No. 1	Thu 14-Oct-21	Thu 14-Oct-21	1								•							
1.4.2	TAC Meeting No. 2	Thu 13-Jan-22	Thu 13-Jan-22	1											•				
1.4.3	TAC Meeting No. 3	Thu 24-Feb-22	Thu 24-Feb-22	1												•			
1.4.4	TAC Meeting No. 4	Tue 01-Mar-22	Mon 28-Mar-22	20													-		
> 1.5	Summary Report	Tue 29-Mar-22	Fri 08-Apr-22	9															
1.6	Submit Report to County	Mon 11-Apr-22	Mon 11-Apr-22	1													[-	
) 2	Literature Review	Wed 14-Apr-21	Mon 02-Aug-21	79		\leftarrow			—	\longrightarrow									
> 2.1	Research, Compile and Review	Wed 14-Apr-21	Mon 14-Jun-21	44															
> 2.2	Summary Report	Tue 15-Jun-21	Sun 01-Aug-21	34				+			<u> </u>								
2.3	Submit Report to County	Mon 02-Aug-21	Mon 02-Aug-21	1															
> 3	Data Collection	Wed 14-Apr-21	Mon 30-Aug-21	154		\leftarrow				\Rightarrow									
> 3.1	Preparation and Scheduling	Wed 14-Apr-21	Mon 17-May-21	24				Н											
> 3.2	Wave/Current Bottom-Mounted ADCP	Tue 18-May-21	Mon 05-Jul-21	35		F	•												
> 3.3	Tides and Salinity Data Collection	Tue 18-May-21	Mon 05-Jul-21	35			•		-	+									
> 3.4	Boat Mounted ADCP	Mon 03-May-21	Fri 28-May-21	20				mF											
> 3.5	Data Processing and Analysis	Tue 06-Jul-21	Fri 23-Jul-21	14					+	\vdash									
> 3.6	Summary Report	Mon 26-Jul-21	Fri 27-Aug-21	25					+										
▶ 3.7	Submit Report to County	Mon 30-Aug-21	Mon 30-Aug-21	1						—				H					
> 4	Feasibility and Design Assessment	Wed 14-Apr-21	Mon 18-Oct-21	352		\leftarrow						\rightarrow							
> 4.1	Sediment Transport Modeling	Wed 14-Apr-21	Mon 14-Jun-21	44															
> 4.2	Shoreline Analysis	Tue 27-Apr-21	Tue 29-Jun-21	46															
> 4.3	Topography and Bathymetry	Tue 27-Apr-21	Sat 31-Jul-21	69															
> 4.4	Environmental Sensitive Areas	Tue 27-Apr-21	Sat 31-Jul-21	69					-										
> 4.5	Dual Inlet Modeling	Mon 31-May-21	Thu 15-Jul-21	34			•		-	\vdash									
> 4.6	Effects on SABE	Fri 16-Jul-21	Mon 16-Aug-21	22					•		\vdash								
> 4.7	Alternative Inlet Locations	Tue 17-Aug-21	Thu 30-Sep-21	33						+									
> 4.8	Summary Report	Tue 31-Aug-21	Fri 15-Oct-21	34															
• 4.9	Submit Report to County	Mon 18-Oct-21	Mon 18-Oct-21	1															
> 5	Coastal Numerical Modeling	Mon 26-Jul-21	Fri 15-Apr-22	192					\leftarrow									\longrightarrow	
> 5.1	Model Set-up, Calibration and Validation	Mon 26-Jul-21	Fri 18-Feb-22	150					+							-			
> 5.2	Alternative Analysis	Mon 21-Feb-22	Fri 15-Apr-22	40															
▶ 5.3	Summary Report	Fri 25-Feb-22	Fri 25-Feb-22	1												_			
▶ 5.4	Submit Report to County	Mon 28-Feb-22	Mon 28-Feb-22	1															
> 6	Feasibility and Design Study Report	Tue 12-Apr-22	Wed 04-May-22	17														\leftarrow	\longrightarrow
6.1	DRAFT Report	Tue 12-Apr-22	Fri 29-Apr-22	14														· 7	
6.2	Public Workshop and Meeting	Mon 02-May-22	Mon 02-May-22	1														ļ	-
> 6.3	FINAL Report	Tue 03-May-22	Tue 03-May-22	1							Ì								_
6.4	Submit Report to County	Wed 04-May-22	Wed 04-May-22	1															

Feasibility and Design




Goals:

- Environmental sensitive areas would be avoided or improved by increasing the exchange of gulf waters within the bay.
- The barrier island topography and bathymetry would result in the least amount of initial dredging volumes and maintenance frequency.
- The gulf front shoreline is eroding.
- There is a divergence in the sediment transport or "nodal-point".



Environmentally Sensitive Areas






Key Takeaways

- Choctawhatchee Beach
 Mouse and Gulf Sturgeon
 Habitat throughout the
 entire project.
- From VM-310 to VM-314.
 - > Limited Resources
 - Not within AquaticPreserve or StatePark.

Bathymetry – 2007 Panama City DEM






Key Takeaways

- VM-309 to VM-312
 - Deep Channel in the Bay
 - Narrow Barrier
 Island Width
 - > Low Elevations

Shoreline Change





Shoreline Data

- 2015 and 2020 US Army
 Corps of Engineers LIDAR
- 2007 FDEM (Florida Division of Emergency Management) LIDAR
- 1998 NASA/NOAA/USGS LIDAR

Key Takeaways

- Historical Accretion (1998-2015) on the eastern end of project range
- Increased Erosion rates recently (2015-2020), dissipating to the east

GenCade






<u>Goals</u>

- Estimate sediment transportation rates
- Determine location of nodal point

Inputs


- 2007 Shoreline (FDEM LIDAR)
- USACE WIS Stations 73185,
 73186
- Time Range: 2007-2018Output
- Nodal Point location: R-115
- Net Sediment Transport Rate near SABE: 60,000 yd³/yr.



Modeling Approach



- Delft3D was chosen for the modeling effort (Version 4.03.01)
- Data Sources
 - Forcing Data
 - Calibration Data
- Model Grids
- Model Calibration



Data Sources




Data collected by CP&E between April 25 and June 6, 2007

Waves, Currents, and Water Levels

Data collected by MRD between April 27 and June 10, 2021

Water Levels, Currents, Discharge, and Salinity



Data Sources









Model Setup – Wave Model





Model Setup – Flow Model






Model Calibration – Offshore Waves



- Modeled Time Frame: April 25 to April 27, 2007
- Forcing Data: Wave data from NDBC Offshore Buoy
- Calibration Data: Wave heights and directions from CP&E Deep Water AWAC
- Model Parameters: Chosen based on calibrated Delft3D model done by CP&E in 2007





Model Calibration – Nearshore Waves






- Modeled Time Frame: June 2 to June 4, 2007
- Forcing Data
 - Water Levels: CP&E Deep Water AWAC
 - Waves: CP&E Deep Water AWAC
- Calibration Data: Wave heights and directions at CP&E Shallow Water
 Aquadopp and CP&E Inlet AWAC
- Model Parameters: Chosen based on calibrated Delft3D model done by CP&E in 2007

Significant wave height

at peak of storm (m)

1.8





Model Calibration – Flows




Water Level - Deep Water AWAC


- Modeled Time Frame: May 1 to May 30, 2007
- Forcing Data

-20

- Water Levels: CP&E Deep Water AWAC
- Wind: NOAA Station at PCB Pier
- Waves: CP&E Deep Water AWAC
- Calibration Data: Depth averaged velocities at CPE Inlet AWAC



20




Forcing Data for Calibration of Flows

Model Calibration – Flows







- Current Velocity Measured Inlet ADCP
- —Current Velocity Modeled Inlet


Notable Model Parameters

- Neumann boundaries imposed at cross-shore boundaries
- Bottom Roughness using Chezy with Default value of 65

Model Validation – Flows




- Modeled Time Frame: May 14 to May 26, 2021
 - Start time coincides with when the Aquadopp was deployed in Old Pass Lagoon
 - Ended the simulation when water levels at St.
 Andrew State Park became questionable due to biofouling
- Forcing Data
 - Water Levels: MRD CTD Gauge St. Andrew State Park
 - Wind: NOAA Station at PCB Pier
 - Waves: Translated waves from NDBC Buoy using offshore wave grid
- Calibration Data
 - Depth averaged velocities at MRD Aquadopp in Old Pass Lagoon
 - Discharge through St. Andrew Bay Entrance and Old Pass Lagoon




Model Validation – Flows



Measured vs. Simulated Depth-Averaged Velocities at Old Pass Lagoon Aquadopp





Sediment Transport Rates Calibration








- Modeled Time Frame: May 1 to May 31, 2007
- Morphological factor of 12 to simulate a year period
- Forcing Data
 - Water Levels: Predicted tides at PCB Pier
 - Waves: Annual Wave Climate developed by CPE during calibration of Delft3d
 - Wind: Wind speed and direction from annual wave climate developed by CPE

Calibration Data

- Net Sediment Transport rates from previous studies (60K-80K cy/yr)
- GenCade results
- Net Sediment Transport Rates from Mike-21 ST modeling by CP&E





Wave	Percent	RMS	Mean	Wave	Wind	Wind
Case	of	Height	Period	Angle	Speed	Dir.
	Record	(feet)	(sec.)	(deg.)	(mph)	(deg.)
1	9.14%	2.8	4.7	165	11.0	149
2	7.77%	3.2	4.8	186	11.1	186
3	5.00%	3.2	4.7	209	11.5	225
4	3.81%	3.0	4.5	233	11.6	251
5	4.86%	2.7	4.3	255	11.5	269
6	0.71%	9.7	7.0	165	27.2	150
7	0.85%	8.8	7.0	187	22.6	184
8	0.63%	8.6	6.9	209	21.1	226
9	0.39%	8.4	6.8	232	22.2	261
10	0.36%	8.5	6.7	255	24.3	278

Sediment Transport Rates Calibration






GenCade Results (Blue)


MIKE-21 ST Results (CP&E, 2007)


Net Sediment Transport Data for Calibration



Inlet Infilling Calibration







"Experimental Re-opening"

- East Pass was re-opened between November and December 2001.
- Included construction of 3,600 foot channel connecting -10 ft, NGVD contour
- Included placement of 354,956 cy of sand for dune restoration

Next Steps for Morphology Modeling




- Calibration of Sediment Transport Rates to match GenCade/MIKE results
- Sensitivity Analysis of Model Parameters including but not limited to:
 - Transport Equations (van Rijn 1993 vs 2003)
 - Wave and Current-related sediment transport factors
 - Erosion of adjacent cells factor
 - AlfaBn and AlfaBs
- Run Inlet infilling model run for 2001 conditions with final calibrated parameters
- Run for major storm event (Hurricane Dennis)
 - Initial bathymetry Post-Ivan Lidar (Dec 2004)
 - Final bathymetry for comparison Post-Dennis Lidar (July 2005)

Water Quality Modeling



- Modeled Time Frame:
 - Initial Conditions: April 21 to April 28,
 2021
 - Calibration Run: April 28 to May 8, 2021
- Initial Conditions Run Forcing Data
 - Water Levels: NOAA Station at PCB Pier
 - Wind: NOAA Station at PCB Pier
 - Waves: Translated waves from NDBC
 Buoy using offshore wave grid
 - Salinity: Constant of 38 ppt based on measured data
- Final time step was used as initial conditions for calibration run




Water Quality Modeling – In Progress





- Calibration Run Forcing Data
 - Water Levels: MRD CTD Gauge at St.
 Andrew State Park
 - Wind: NOAA Station at PCB Pier
 - Waves: Translated waves from NDBC Buoy using offshore wave grid
 - Salinity: MRD CTD Gauge at St. Andrew
 State Park
- Calibration Data: Salinity measured at Shell Island (R-114), Old Pass Pier, and Dupont Bridge



Discussion



